

Information about the activities of regional infrastructure projects in 2013

Annex 1

№	Region	Municipality	Project Title	Project cost (GEL)	Service provider	Starting date	Ending date	Performance status	Number of employees	Results of implementation of the project
1	Kvemo Qartli	Dmanisi	Dmanisi municipality village Dmanisi- Construction of the road from the village of Saparlo to Upper (Zemo) Orozmani	229,988.1	Ltd. Kvenipneli	22-07-13	22-09-13	Completed		
2	Kvemo Qartli	Dmanisi	Dmanisi municipality Javakhi road rehabilitation	230,030.0	Ltd. #2 Road Maintenance Division	11-09-13	19.11.2013	Completed		
3	Kvemo Qartli	Dmanisi	Dmanisi municipality village Tnusi road rehabilitation	54,670.0	Ltd. #2 Road Maintenance Division	11-09-13	19.11.2013	Completed		
4	Kvemo Qartli	Dmanisi	M. Khergiani street rehabilitation in Dmanisi	110,200.0	Ltd. #2 Road Maintenance Division	11-09-13	19.11.2013	Completed		

5	Kvemo Qartli	Dmanisi	G.Saakadze street rehabilitation in Dmanisi	64,380.0	Ltd. #2 Road Maintenance Division	11-09-13	19.11.2013	Completed		
6	Kvemo Qartli	Dmanisi	Dmanisi municipality, village Pantiani access road (Stage-1 (pk26+98.04-pk53+96.08)) rehabilitation work	599,990.0	Ltd. #2 Road Maintenance Division	11-09-13	19.11.2013	Completed		
7	Kvemo Qartli	Dmanisi	Dmanisi municipality, village Amamlo water supply works	116,940.0	Ltd. "Gvibi"	13-09-13	11.11.2013	Completed		
8	Kvemo Qartli	Dmanisi	The rehabilitation of the water supply tunk line in the viallge of Lower Kharabulakh	48,888.0	Ltd. "G and D"	23-09-13	01-11-13	Completed		
9	Kvemo Qartli	Dmanisi	The rehabilitation work of the water reservoir and main water supply tunk line in the village of Upper Kharabulakh	14,111.0	Ltd. "G and D"	23-09-13	01-11-13	Completed		
10	Kvemo Qartli	Dmanisi	The rehabilitation work of water supplu tunk line and main water reservoir of village Gomareti	101,497.4	Ltd. "G and D"	23-09-13	01-11-13	Completed		

11	Kvemo Qartli	Dmanisi	The rehabilitation of the water supply system in the village of Gomareti	23,865.3	Ltd. "G and D"	23-09-13	01-11-13	Completed		
12	Kvemo Qartli	Dmanisi	Dmanisi Municipality, rehabilitation of the access road to the village Bazakhlo (2044,00 m)	430,000.0	Ltd. "T.T"	09-10-13	09-12-13	Completed		
13	Kvemo Qartli	Dmanisi	Dmanisi municipality, rehabilitation of the access road to the village of Vera (858,00 m)	149,000.0	Ltd. "T.T"	10-10-13	09-12-13	Completed		
14	Kvemo Qartli	Dmanisi	Dmanisi municipality, rehabilitation of the access road to the village Kizilqilisi (3707,00 m)	598,000.0	Ltd. "T.T"	10-10-13	09-12-13	Completed		
15	Kvemo Qartli	Dmanisi	Dmanisi municipality, rehabilitation of the access road to the village of Lower Karabulakha (2275,00 m)	414,900.0	Ltd. Construction Company Magistrali	15-10-13	13-12-13	Completed		
16	Kvemo Qartli	Dmanisi	Dmanisi municipality, rehabilitation of the access road to the village Shindlr (2950,00 m)	485,000.0	Ltd. "T.T"	09-10-13	09-12-13	Completed		
17	Kvemo Qartli	Dmanisi	Dmanisi municipality, steel bridge construction works in the viallge Gomareti	69,999.0	Ltd. Gzamsheni	04-10-13	25-12-13	Deferred		

18	Kvemo Qartli	Dmanisi	Dmanisi municipality, steel bridge construction works in the village Loqchandar	104,599.0	Ltd. Gzamsheni	04-10-13	25-12-13	Deferred		
19	Kvemo Qartli	Dmanisi	Dmanisi municipality, steel bridge construction works in the village Ifnari	67,608.0	Cooperative "Soplmschenk oplex"	04-10-13	25-12-13	Deferred		
20	Kvemo Qartli	Gardabani	Asphalt road construction in Gardabani	1,543,500.0	Ltd. "Builder Group"	09-03-13	12-11-13	Deferred	18	This road will combine several villages, which will help residents to have access to more places
21	Kvemo Qartli	Bolnisi	Constuction of the sewerage network and treatment plant from central to western section of City Bolnisi	97,002.6	Ltd. „LMC“	Project 11.06.13 Examination 29.10.13	Project 13.09.13 Examination 24.12.13	Completed	5	Construction of sewage network will contribute to the municipality's planned infrastructure projects, including the streets of asphalt pavement, which will create the appropriate enviroment for the requirements of modern population

22	Kvemo Qartli	Bolnisi	Construction of potable water network for Apostles Peter and Paul Monastery at Elijah mountain, City Bolnisi	101,515.0	Ltd. "Lava"	10.10.13	22.11.13	Completed	26	The monastery complex didn't have access to drinking water. Through this project this problem is solved.
23	Kvemo Qartli	Bolnisi	Asphalt- concrete pavement works on internal village roads in Ratevani	718,999.9	Ltd. "Qvenifneli"	23.10.13	14.12.13	Completed	25	Retevani asphalt paved the way for the village population, which led to solving the daily problems. Village Retevani created and developed modern requirements of the environment;
24	Kvemo Qartli	Bolnisi	Asphalt and pavement works at residential building yard located at 43 David Agmashenebeli St., Bolnisi	26,554.0	Ltd. "Qvenifneli"	23.10.13	14.12.13	Completed	26	The paving of the courtyard of the building was turned down. Environmental conditions for the residents was improved.
25	Kvemo Qartli	Bolnisi	Asphalt road construction in City Bolnisi	552,743.7	Ltd. "Qvenifneli"	23.10.13	14.12.13	Completed	26	The paving of streets down the road on the regulation of long-term demand improved environmental conditions

26	Kvemo Qartli	Bolnisi	Reconstruction of N2 kindergarten of Bolnisi	63,652.3	Ltd. "Gvibi"	18.10.13	#####	Completed	20	Reconstruction of the kindergarten created a normal upbringing and development environment for the next generation
27	Kvemo Qartli	Bolnisi	Reconstruction of N4 kindergarten of Bolnisi	43,192.4	Ltd. "Bermukha"	23.10.13	#####	Completed	12	Reconstruction of the kindergarten created a normal upbringing and development environment for the next generation
28	Kvemo Qartli	Bolnisi	Reconstruction of the Kazreti kindergarten of Bolnisi	47,004.0	I/E "Tamaz Sarajishvili"	27.10.13	#####	Completed	15	Reconstruction of the kindergarten created a normal upbringing and development environment for the next generation
29	Kvemo Qartli	Tetritskaro	Renovation of Kazbegi and 9 brother streets in Tetriwyaro, 9 brothers street in Manglisi, main road connecting Acurati	637,000.0	Ltd. "Effect"	11,06,2013	24-08-13	Completed		
30	Kvemo Qartli	Tetritskaro	Rehabilitation of inner and central road of village Great Toneti, Tetriwyaro: Baratashvili, Garsi,	973,295.0	Ltd. "Qvenifneli"	23,08,2013	08-11-13	Completed		

31	Kvemo Qartli	Tetritskaro	Drinking water rehabilitation works at Village Ghoubani, Marabda, Samgareti, Dumanisi, Qsovreti and Ivaniuka	202,717.0	Ltd. "Pixel Group"	27,09,2013	09,12,2013	Completed		
32	Kvemo Qartli	Tetritskaro	Gravel work on the road at village Abeliani of Tetriwyaro municipality	24,937.0	Ltd. "New Pauri"	09,10,2013	07-11-13	Completed		
33	Kvemo Qartli	Marneuli	Rehabilitation of the road leading to the village Kulari	1,397,600.0	Ltd. "Qcia"	14-06-13	14-08-13	Completed	80	Residents move comfortably and safely on the road
34	Kvemo Qartli	Marneuli	Drinking water system construction at village Sadakhlo- Damia Geurarkhi	1,337,350.0	Ltd. "Maja"	16-10-13	25-12-13	Completed	37	Construction is underway. Breach of contract terms
35	Kvemo Qartli	Marneuli	Rehabilitation of drinking water pipeline at village Tsereteli	291,960.0	Ltd. "Kavkazenergo"	16-10-13	01-12-13	Completed	25	The village is completely supplied with drinking water. Residents are satisfied with the outcome
36	Kvemo Qartli	Marneuli	Rehabilitation of local roads at village Tsereteli	353,100.0	Ltd. "Qcia"	28-10-13	26-12-13	Deferred		Construction was delayed due to weather conditions

37	Kvemo Qartli	Marneuli	Reconstruction of the water supply network at village Tamarisi	208,330.0	Ltd. "Kavkazenergo"	19-11-13	19-12-13	Deferred	20	The project has undergone a change, the deadline has been extended until January 15, 2014. The construction is not completed within the period stipulated in the contract. Construction in progress
38	Kvemo Qartli	Marneuli	Drinking water system construction at village Shaumiani	108,700.0	Ltd. "Kavkazenergo"	19-11-13	19-12-13	Completed	10	Shaumiani population is supplied with drinking water. Residents are satisfied with the project.
39	Kvemo Qartli	Tsalka	Asphalt road construction on 25th March and Javakhishvili streets at City Tsalka	367,850.0	Ltd. #2 Road Maintenance Division	04,09,13	15-12-13	Completed	15	147000 ლარი Due to negative evaluation of the work in the expert's report 147000 GEL was not transferred
40	Kvemo Qartli	Tsalka	Site leveling- make over, road sides and draining channel construction at Tsalka	77,703.0	Ltd. „NEW ROAD"	05,09,13	15-12-13	Completed	8	Work performed according to the contract
41	Kvemo Qartli	Tsalka	Road site leveling of Avranlo- Rekha- Khando, Kushi- Kizilkaili, Kushi- Berta, Bareti- Arsenyoni, Chelioni	182,278.0	Ltd „NEW ROAD"	05,09,14	15-12-14	Completed	8	

42	Kvemo Qartli	Tsalka	Equipment of the new water reception basin and captation, arrangment of an internal network for Village Kizilkilosi	177,650.5	Ltd. Building Developer	4.0913	31-12-13	Completed	30	Improved drinking and industrial water supply
43	Kvemo Qartli	Tsalka	Construction of internal reservoir and rehabilitation of internal system	98,701.1				Completed		
44	Kvemo Qartli	Tsalka	Construction of new reservoir and internal system at village Trialeti	180,439.6				Completed		
45	Kvemo Qartli	Tsalka	Construction of larger pools of water,restortion and improvement of the internal sustem at Tbilisi Akhalekhoni	272,985.7				Completed		
46	Kvemo Qartli	Tsalka	Construction of boring well at seven villages (Kavta, Imera, Arsarvani, Livadi, Sabechisikokhta, Khareba) of Tsalka municipality	245,440.0	Ltd. "Tergi"	30,09,13	24-12-13	Completed	4	11398 ლარი. Except village Kavtisa every village goy water supply , so 11398 lari was not paid
47	Kvemo Qartli	Tsalka	Rehabilitation of kindergarten of Tsalka municipality	69,999.0	Ltd. "Jino"	17,09,13	15-12-13	Completed	8	Improved conditions of children in kidergarten

48	Kakheti	Akhmeta	Rehabilitation of drinking water system at village Lower Alvani	484,000.0	Ltd. "Expressservice 2008"	25.06.2013	31-12-13	Completed	16	The number of beneficiaries- 3411 people
49	Kakheti	Akhmeta	Telavi street surfacing with asphalt- concrete cover at Akhmeta	182,533.0	Ltd. "New Construction"	31-07-13	21-01-14	Completed	26	The number of beneficiaries- 1090 people
50	Kakheti	Akhmeta	The inner lining of the road with asphalt- concrete cover at village Sakobiano	640,668.0	Ltd. "New Construction"	31-07-13	21-01-14	Completed	26	The number of beneficiaries- 665 people
51	Kakheti	Akhmeta	N. Nikoladze street surfacing with asphalt- concrete cover at Akhmeta	100,218.0	Ltd. "New Construction"	31-07-13	21-01-14	Completed	26	The number of beneficiaries- 970 people
52	Kakheti	Akhmeta	Gorgasali street surfacing with asphalt- concrete cover at Akhmeta	109,285.0	Ltd. "New Construction"	31-07-13	21-01-14	Completed	26	The number of beneficiaries- 880 people
53	Kakheti	Akhmeta	Drinking water sustem rehabilitation at village Alvani	269,900.0	2008" Ltd. "Expressservice 2008"	31.07.2013	15-11-13	Completed	14	The number of beneficiaries- 4992 people
54	Kakheti	Akhmeta	Alazani river bank protection work	185,998.0	Ltd. "Mshengroup"	02.08.2013	25-12-13	Completed	18	The number of beneficiaries- 2900 people

55	Kakheti	Akhmeta	Rehabilitation of drinking water system at village Matani	48,091.0	P/E "Zurab Doijashvili"	02.08.2013	01.11.2013	Completed	11	The number of beneficiaries- 1100 people
56	Kakheti	Akhmeta	Stream arrangement at village Khodoshni	265,000.0	Ltd. "Gerali"	02.08.2013	25-12-13	Completed	21	The number of beneficiaries- 1139 people
57	Kakheti	Akhmeta	Rehabilitation of drinking water system at village Jokola	20,700.0	P/E "Nikoloz Oniashvili"	30.08.2013	15-11-13	Completed	5	The number of beneficiaries- 1402 people
58	Kakheti	Akhmeta	Rehabilitation of Culture Center at Akhmeta	404,727.0	Ltd. "Hepesto"	24.09.2013	31-12-13	Completed	32	The number of beneficiaries- 21300 people
59	Kakheti	Akhmeta	Compiling project expenditure documents	18,389.0				Completed		
60	Kakheti	Lagodekhi	Construction of the road pavement at village Chiauri	450,000.0	Ltd. Lagodekhi-railway	19.08.13	10-12-13	Completed	80	400 household (3300 people) use recovered road

61	Kakheti	Lagodekhi	Construction of the connecting road pavement of villages Bolokani- Natsiskvilari	720,000.0	Ltd. Lagodekhi-railway	19.08.13	10-12-13	Completed	80	782 household (1659 people) everyday use the recovered road
62	Kakheti	Lagodekhi	Construction of drinking water system at village Sakobo and construction of drinking water wells at village Msvidobiani for Sakobo main water line	199,440.0	P/E Tariel Gergishvili	19.08.13	25-12-13	Completed	12	As a result of the implementation of the project in the village Sakobo 228 households have clean water
63	Kakheti	Lagodekhi	Construction of the road pavement at village Gvirimiani	412,500.0	Ltd. Pin-Estati	19.08.13	10-12-13	Completed	20	99 household (301 people) use reconstructed road
64	Kakheti	Lagodekhi	Construction of the road pavement connecting villages Baghdad- Areshperan-Khoshatian	876,020.0	Ltd. Lagodekhi-railway	06.09.13	10-12-13	Completed	80	395 household (1010 people) from five villages use reconstructed road
65	Kakheti	Lagodekhi	Construction of the road pavement at village Khizabavari	330,000.0	Ltd. Pin-Estati	15.10.13	10-12-13	Completed	15	Local residents and tourists use the reconstructed road

66	Kakheti	Lagodekhi	Rehabilitation of water supply at village Ninigori	44,200.0	P/E Manana Chiaberashvili	27.09.13	20-11-13	Discounted		After the rehabilitation of the main building, 4000 households of rural population will receive enough clean water
67	Kakheti	Lagodekhi	Procurement funding for compilation of documentation and expert services	40,000.0				Completed		
68	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Javakjheti street at Akhalkalaki	1,169,999.0	Ltd. "Optimus Group"	12.08.2013	15-12-13	Completed	10	People got reconstructed street, which also positively affected the whole population of the town
69	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Rustaveli street at Akhalkalaki		Ltd. "Optimus Group"	12.08.2013	15-12-13	Completed	10	People got reconstructed street, which also positively affected the whole population of the town
70	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Liberty Street from Jivani street crossing the city cemetery at Akhalkalaki		Ltd. "Optimus Group"	12.08.2013	15-12-13	Completed	15	People got reconstructed street, which also positively affected the whole population of the town

71	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Lomisadze street from Malakhiani Street to Ukmerskaia street at Akhalkalaki		Ltd. "Optimus Group"	12.08.2013	15-12-13	Completed	15	People got reconstructed street, which also positively affected the whole population of the town
72	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of road connecting villages Ikhtila- Small and large Samsari	54,988.0	Ltd. "Javakhiroad"	20.08.2013	31-10-13	Completed	5	It became available at any time to use this road
73	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of the irrigation system at the village Aragvi	29,000.0	N/P "Mamikon Kazanjiani"	15.08.2013	15-10-13	Completed	4	Water supply improvement
74	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of drinking water supply at village Azavreti	216,909.0	Ltd. "Newmsheni"	01.10.2013	20-12-13	Completed	30	Improved rural water supply throughout the village
75	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of drinking water supply at village Ikhti	271,771.0	Ltd. "NDS construction"	03.09.2013	20-12-13	Completed	12	Improved rural water supply throughout the village
76	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Mikoiani street (320 m) at Akhalkalaki	338,027.7	Ltd. "Javakhrailway"	12.09.2013	13-11-13	Completed	12	People got reconstructed road, which is also positively reflected on the whole population of the town

77	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Mikoiani street (156+36 m) at Akhalkalaki	180,829.5	Ltd. "Javakhrailway"	12.09.2013	13-11-13	Completed	12	People got reconstructed road, which is also positively reflected on the whole population of the town
78	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Chavchavadze street at Akhalkalaki	73,702.9	Ltd. "Javakhrailway"	12.09.2013	13-11-13	Completed	12	People got reconstructed road, which is also positively reflected on the whole population of the town
79	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Lomisadze street at Akhalkalaki	345,075.0	Ltd. "Javakhrailway"	01.10.2013	29-11-13	Completed	12	People got reconstructed road, which is also positively reflected on the whole population of the town
80	Samtskhe-Javakheti	Akhalkalaki	Rehabilitation of Malakhiani street at Akhalkalaki		Ltd. "Javakhrailway"	01.10.2013	29-11-13	Completed	12	People got reconstructed road, which is also positively reflected on the whole population of the town
81	Samtskhe-Javakheti	Akhalsikhe	Road rehabilitation and maintenance of drainage channels at Akhalsikhe municipality, Vale	87,000.0	Ltd. "Javakhrailway"	10-09-13	22-11-13	Completed	15	People got reconstructed road, which is also positively reflected on the whole population of the town

82	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply at Akhalsikhe municipality, village Klde	74,000.0	Entrepreneur Gela Kurtanidze	10-09-13	12-12-13	Completed	10	People got reconstructed road, which is also positively reflected on the whole population of the town
83	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply system at villages Tsinubni and Abatxevi, Akhalsikhe municipality	38,513.0	Ltd. "Water and reclamation"	10-09-13	12-12-13	Completed	13	People got reconstructed road, which is also positively reflected on the whole population of the town
84	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply system at villages Tiseli- Atskuri, Akhalsikhe	50,000.0	Ltd. "Mshenebeli-2004"	10-09-13	04-12-13	Completed	9	People got reconstructed road, which is also positively reflected on the whole population of the town
85	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of water supply system at village Mugareti, Akhalsikhe	51,151.0	Ltd. "Gonio" Director Tamaz Tevdoradze	10-09-13	11-12-13	Completed	12	People got reconstructed road, which is also positively reflected on the whole population of the town

86	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of access road at village Ghreli (Akhaltsikhe-Ghreli), Akhaltsikhe	26,210.0	Ltd. "Arsiani-5" Director Pridon Tatalashvili	10-09-13	25-10-13	Completed	10	People got reconstructed road, which is also positively reflected on the whole population of the town
87	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of streets Sarajishvili, Khashuri, Marjanishvili, Saint David and Konstantino Petritsi	1,927,600.0	Ltd. "Arali" Director Otari Tateshvili	11-09-13	11-12-13	Completed	90	People got reconstructed road, which is also positively reflected on the whole population of the town
88	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply system at village Giorgitsminda, Akhaltsikhe	14,160.0	Ltd. "Gonio" Director Tamaz Tevdoradze	17-09-13	18-12-13	Completed	7	People got reconstructed road, which is also positively reflected on the whole population of the town
89	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply system at village Agara, Akhaltsikhe	227,000.0	Jsc "Hidrosainjirno company"	20-09-13	20-12-13	Completed	10	People got reconstructed road, which is also positively reflected on the whole population of the town
90	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply system at village Sviri, Akhaltsikhe	98,000.0	Jsc "Hidrosainjirno company"	23-09-13	25-12-13	Completed	10	People got reconstructed road, which is also positively reflected on the whole population of the town

91	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water system-provision of facilities and highway construction at village Tsnisi, Akhaltikhe	124,000.0	Jsc "Hidrosainji nro company"	23-09-13	25-12-13	Completed	12	People got reconstructed road, wich is also positively reflected on the whole population of the town
92	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of drinking water supply system at village Perasi, Akhalsikhe	36,500.0	Ltd. "Mshenebeli-2004" Director Gelvasi Geladze	25-09-13	25-12-13	Completed	6	People got reconstructed road, wich is also positively reflected on the whole population of the town
93	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of Tbilisi street at Akhalsikhe	75,655.0	Ltd. "Arsiani 5"	11-10-13	12-12-13	Completed	12	People got reconstructed road, wich is also positively reflected on the whole population of the town
94	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of Tamarashvili street (Korpeseb access road and squares) at Akhalsikhe	298,170.0	Ltd. "Centaur and company" Director Nugzar Maisuradze	15-10-13	30-12-13	Completed	25	People got reconstructed road, wich is also positively reflected on the whole population of the town

95	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of cemetery access road at Akhalsikhe municipality village Atskuri	23,000.0	Ltd. "Perspective"	18-10-13	06-01-14	Completed	5	People got reconstructed road, wich is also positively reflected on the whole population of the town
96	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of the road connecting Kheoti to Muskhi at Akhalsikhe municipality	199,000.0	Ltd. "Effect" Director Giorgi Lagiashvili	18-10-13	30-12-13	Deferred	8	People got reconstructed road, wich is also positively reflected on the whole population of the town
97	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of Aspindza street at Akhalsikhe	197,280.0	Ltd. "Otskhe" Director Otar Chilingarashvili	18-10-13	30-12-13	Completed	12	People got reconstructed road, wich is also positively reflected on the whole population of the town
98	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of 9 April street at Akhalsikhe	400,000.0	Ltd. "Centaur and Company"	23-10-13	30-12-13	Deferred	30	People got reconstructed road, wich is also positively reflected on the whole population of the town
99	Samtskhe-Javakheti	Akhalsikhe	Rehabilitation of Jakeli street at Akhalsikhe	290,000.0	Ltd. "Astoria"	Contracts are not signed yet		Not started yet		

100	Samtskhe-Javakheti	Ninotsminda	Constuction of asphalt roads at Karl Marx, Pushkini and Khachatriani street	1,413,870.0	Ltd. "Javakhiroad"	24.09.2013	30-11-13	Completed	18	Reduce the likelihood of vehicle damage, reduced rated of rehabilitated roads, transportation time and costs, high standard of road features, the degree of satisfaction. Landscaped streets
101	Samtskhe-Javakheti	Ninotsminda	Rehabilitation of asphalt road on Hovспенiani street	426,160.0	Ltd. "Javakhiroad"	24.09.2013	30-11-13	Completed	12	Reduce the likelihood of vehicle damage, reduced rated of rehabilitated roads, transportation time and costs, high standard of road features, the degree of satisfaction. Landscaped streets
103	Samtskhe-Javakheti	Ninotsminda	Rehabilitation of drinking water supply system at villages Toria and Uchmani	432,222.0	Ltd. "Seismomedegoba +"	07.10.2013	15-12-13	Deferred	32	This project further improved the performance of the rural population (1,200 people), socio-economic status and drinking water problem is solved, we will have 21st century standard villages

Co-funding 23 910,0 GEL

Co-funding 26 649,94 GEL